NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO/QC/YPD/AL-WT/2022-23

Date: 04-04-2022

To,
The Executive Engineer,
Yelahanka Project Division,
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Providing Walking track and other development works to Attur lake in Ward No.03 Attur

Item No	Description of work	Unit	Qty	Remarks
1	KSRRB 200-8. Clearing and grubbing road land including uprooting rank vegetation, grass, brush, shrubs, saplings and trees of girth upto 300mm, by manual means, in area of light jungle, removal of stumps, disposal of unserviceable materials,	Sqm	1596.76	Work done upto the Billed Quantity and the Quality is Satisfactory
2	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications.	Cum	74.63	Work done upto the Billed Quantity and the Quality is Satisfactory
3	Removing and resetting of kerb stones	mtr	2575.20	Work done upto the Billed Quantity and the Quality is Satisfactory
4	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in	Cum	66.37	Work done upto the Billed Quantity and the Quality is Satisfactory
5	KSRRB 300-58. Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications.	Sqm	8169.86	Work done upto the Billed Quantity and the Quality is Satisfactory
6	KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications,	Cum	415.39	Work done upto the Billed Quantity and the Quality is Satisfactory
7	KSRB 4-1.2 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed,	Cum	1225.48	Work done upto the Billed Quantity and the Quality is Satisfactory
8	KSRB 14.6 : Providing and laying heavy duty cobble stones interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand	Sqm	8169.86	Work done upto the Billed Quantity and the Quality is Satisfactory

AE

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

WZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Item No	Description of work	Unit	Qty	Remarks
9	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form	Nos	1473.00	Work done upto the Billed Quantity and the Quality is Satisfactory
10	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications.	Sqm	1133.37	Work done upto the Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consulting Engineers

NEWZEN CONSULTANT Bangalore

AE

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner